

Maralo, Inc. (Atlantic) (Sinclair Repollo)
Continued from page 1

- 01-18-80 Went in hole w/overshot & jars. Caught fish. Worked free. POOH. Cmt'd w/50 sx Class C.
- 01-19-80 Tagged top of cement @ 2695'. Pumped 30 sx cement. Pld. out of hole to 1872'. Pumped 75 sx cement w/2% CaCl_2 . WOC 4 hrs. Went in hole to 1872' - no cement plug. Pumped 75 sx cement w/2% CaCl_2 . Pld. out of hole. Shut down overnight.
- 01-20-80 Went in hole w/tbg. Tagged top of cement @ 1839'. Pmpd 75 sx cmt. w/2% CaCl_2 . Pld. out of hole. WOC 4 hrs. Went in hole. Tagged top of cement @ 1812'. Pmpd 75 sx cement w/2% CaCl_2 . Pld. out of hole. SDON.
- 01-21-80 Tagged top of cement @ 1764'. Pld up to 1411'. Pmpd 150 sx cmt. w/2% CaCl_2 . Pld. out of hole. SDON
- 01-22-80 Went in hole w/30 jts. tbg. Tagged top of cement @ 975'. Pld out of hole & lay down all tbg. Rig down & moved off location.
- 01-30-80 Set 10 sx plug in top.

All pits have been filled and location has been levelled and cleared of junk.