Jorni 9-981 a (Feb 1951)		¥1	Budget Bareau 48-12388.3. Approval explete 12-21-88.
	(SUBMIT IN TRIPLICATE)	Land Office	Las Cruces
#2	UNITED STATES	Loane No.	030554 1
for 25 fee	DEPARTMENT OF THE INTERIOR	Unit	W.T. Joyner
At day	GEOLOGICAL SURVEY		

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHUT-OFF NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL NOTICE OF INTENTION TO SHOOT OR ACIDIZE NOTICE OF INTENTION TO SHOOT OR ALTER CASING NOTICE OF INTENTION TO ABANDON WELL	SUBSEQUENT REPORT OF WATER SHUT-OFF XXXXX SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR SUBSEQUENT REPORT OF ABANDONMENT SUPPLEMENTARY WELL HISTORY
Well No. 2 is located 1980 ft. from	Hobbs, New Mexico Sept. 2 , 1955
IN/4 SE/4 Sec. 26 253 3	S line and 1960 ft. from E line of sec. 26 (Atechnal) Mew Extloco (State or Territory)

The elevation of the derrick floor above sea level is 17 ft

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded \$/27/1955. Drilled to 1355' in Anhydrite. Set 8-5/8"OD casing at 1355' and commuted with 450 sacks by Halliburton Process. Cement circulated to surface. Flug down 8:30 P.N. 8/30/1955. WOC 36 hours. Pressured up to 1000% on casing. Pressure held at 1000% for 20 minutes. Drilled out cement plug. Pressured up to 1000% and pressure held at 1000% for 20 minutes. Now drilling ahead.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Skelly 011 Company

Address Ber 34

Hobbs, New Maxico

\mathbf{B}_{λ}		a for some and	• • • • • • • • • • • • • • • • • • • •
litle	Dist.	Supt.	