

DRILL STEM TESTS

D.S.T. #1 - From 3055' to 3165'. Ran Packer & Safety Joint on 3½" Drill Pipe. Set Packer at 3055' with perforations from 3056' to 3057' and 3144' to 3162'. Tool opened on 5/8" bottom & 1" top chokes at 4:53AM. Gas to surface in 4 minutes, oil & mud to surface in 55 minutes. Cleaned to pits and turned to tanks at 6:00AM. In four (4) hours well flowed to tanks 32.48 bbls. of oil, no water. Gas Volume 262,000 cu ft. per day. GOR 1344. Closed tool at 10:00AM for 1/4 hour build-up. Recovered 550' of clean oil, 330' of gas and 50% oil out mud. Howco Hydro Press. In 17.0#, Out 170#. Howco Flowing Pressure 225#, Howco 1/4 Hour Build-up Press. 1200#