

Sinclair Oil Corporation Merged into Atlantic Richfield Company

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Sinclair Oil & Gas Company			Lease William H. Harrison "D" WN & William H. Harrison "D" Com		Well 4 No. 1	
Location of Well	Unit L	Sec 29	Twp 24 S	Rge 37 E	County Lea	
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size
Upper Compl	Jalmat		Gas	Flow	Csg	El Paso Choke
Lower Compl	Langlie Mattix		Gas	Flow	Tbg	"

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 2:00 PM April 23, 1968

Well opened at (hour, date): 11:00 AM April 24, 1968

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....	<u>X</u>	
Pressure at beginning of test.....	<u>310</u>	<u>79</u>
Stabilized? (Yes or No).....	<u>Yes</u>	<u>Yes</u>
Maximum pressure during test.....	<u>310</u>	<u>98</u>
Minimum pressure during test.....	<u>119</u>	<u>79</u>
Pressure at conclusion of test.....	<u>119</u>	<u>98</u>
Pressure change during test (Maximum minus Minimum).....	<u>191</u>	<u>19</u>
Was pressure change an increase or a decrease?.....	<u>Decrease</u>	<u>Increase</u>

Well closed at (hour, date): 6:45 AM April 25, 1968

Oil Production _____ Gas Production _____

During Test: Dry Gas bbls; Grav. -; During Test 1470 MCF; GOR -

Remarks _____

FLOW TEST NO. 2

Well opened at (hour, date): 10:00 AM April 26, 1968

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		<u>X</u>
Pressure at beginning of test.....	<u>311</u>	<u>140</u>
Stabilized? (Yes or No).....	<u>Yes</u>	<u>Yes</u>
Maximum pressure during test.....	<u>311</u>	<u>140</u>
Minimum pressure during test.....	<u>311</u>	<u>28</u>
Pressure at conclusion of test.....	<u>311</u>	<u>28</u>
Pressure change during test (Maximum minus Minimum).....	<u>0</u>	<u>112</u>
Was pressure change an increase or a decrease?.....	<u>No Change</u>	<u>Decrease</u>

Well closed at (hour, date): 3:30 PM April 26, 1968

Oil Production _____ Gas Production _____

During Test: Dry Gas bbls; Grav. -; During Test TSTM MCF; GOR -

Remarks Annual test

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 _____
New Mexico Oil Conservation Commission

Operator Sinclair Oil & Gas Company

By A. L. Smith

By _____
Title _____

Title Tester - Oil Reports & Gas Services

Date 5/1/68

SOUTHEAST NEW MEXICO PACKER LEAK TEST INSTRUCTIONS

1. A packer leakage test shall be commenced each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

A large grid of graph paper for recording test data. The grid consists of 20 columns and 40 rows of small squares, with larger squares formed by groups of 5 columns and 5 rows. The grid is intended for plotting pressure versus time curves for each zone of the well during the packer leakage test.