

DRILL STEM TEST NO. 1 - 3375-3505':

5/8" BHC, 1" THC. Tool open 3 hours with weak blow of air throughout test. Recovered 60' of drilling fluid, no show of oil or gas. Broke down test tool and found mandrel and T.V. Valve plugged. F.P. 285#. 20-minute buildup 300#.

DRILL STEM TEST NO. 1 (RE-TEST) - 3375-3505':

5/8" BHC, 1" THC. Tool open 3 hours with weak blow of air throughout test. Pulled 4½"OD drill pipe and recovered 120' of drilling fluid with very slight show of oil, no show of formation water. H.P. in and out 1765#, I.F.P. 15#, F.F.P. 55#. 15-minute buildup 165#.