



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Las Cruces

Lease No. 057509

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41696

G. L. Erwin (b) NCT-2

TEXACO Inc., P. O. Box 728

Hobbs, New Mexico, March 27, 1962

Well No. _____ is located 330 ft. from SW line and 1650 ft. from E line of sec. 35

SW1/4, SE1/4 of Sec. 35
(1/4 Sec. and Sec. No.)

24-S
(Twp.)

37-E
(Range)

NMPM
(Meridian)

* Undesignated
(Field)

Lea

(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is unknown ft.

* Blinebry
Drinkard
Siluro Devonian
Fusselman

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 3469'
13 3/8" O. D. casing at 255'

Ran 10' of 10 3/4" O. D. casing, 32.75 lb., H-40, 8-R, and 3328' of 9 5/8" O. D. casing, 36.00 lb., H-40, 8-R, and cemented at 3469'. DV tool at 2799', cement 1st stage with 250 sx neat, plug at 3439', cement circulated, 2nd stage with 800 sx neat, cement did not circulate. Top of cement by temperature survey, 1875'. Job complete 9:30 a.m. March 22, 1962.

Tested 9 5/8" O. D. casing for 30 minutes with 3000 PSI from 5:30 to 6:00 p.m. March 23, 1962. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 800 PSI from 9:30 to 10:00 p.m. March 23, 1962. Tested O.K. Job complete 10:00 p.m. March 23, 1962.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

J. G. Blevins, Jr.

Hobbs, New Mexico

By

Title Assistant District
Superintendent