



13-3/8" casing set @ 900'
Cement circulated.

9-5/8" casing set @ 36760'.
Cemented with 1500 sacks Incon
40 gal, and 200 sacks Incon Neat.
Cement top @ 31400' by temp. survey.

7" liner top @ 31071'. Grouted
with 400 sacks Incon Neat.

2-3/8" OD buttress tubing set @
3200' in latch-in sub

Parallel anchor @ 3200'

Blindbry (Oil)

Perforated: 5310'-5333', 5380',
5404', 5420', 5442',
5464', 5480', 5488',
5534', 5548', 5562'.

Baker Model "K" Snap-set
Packer @ 35675'

2-3/8" OD buttress tubing set
@ approx. 3550'

Tubb-Drinkard (Oil)

Perforated: 5958'-5984',
5990'-6008',
6025'-6040'

Baker Model "D" packer set
@ 7000'

2-3/8" OD buttress tubing set @
approx. 7000'

2-3/8" OD buttress tubing stub
set in Model "D" packer. Top of
tubing stub @ 7913'

20' Hydromite plug inside 2-3/8"
tubing stub 7949' to 7969'.

Baker Model "D" packer set
@ 8100'.

7" liner set @ 8604'. Cemented
with 400 sacks Incon neat.

Total depth 8665'.

McKee (Oil)

Perforated: 7928'-7941',
7963'-8041'

Ellenburger (watered out)

Perforated: 8488'-8482'. Isolated from
upper zones with 2-3/8" tubing stub
set in Model "D" packer @ 8100' and
20' Hydromite plug inside tubing stub.

CHXCO Inc.

Sketch-Triplic Conventional

C. L. Edwin "B" (NCT-2) Well #1

Curtis (Blindbry & Tubb-Drinkard) & W. Curtis (McKee) Pools
Leon County, New Mexico

Ellenburger temporarily abandoned.