

DIAGRAMMATIC SKETCH OF TRIPLE COMPLETION INSTALLATION

Drinkard Oil
2 3/8" OD Buttrass
tubing to 5909'

McKee Oil - 2 3/8" OD Buttrass
tubing to 7841'.
Ellenburger Oil - 2 3/8" OD
Buttrass tubing to 8440'.

Seating Nipple @ 5867'

Top at 5958 Feet

Name: Drinkard

Completion this

Zone: Oil

Bottom at 6040 Feet

Seating Nipple at 7808'

Top at 7928 Feet

Name: McKee

Completion this

Zone: Oil

Bottom at 8014 Feet

Top at 8458 Feet

Name: Ellenburger

Completion this

Zone: Oil

Bottom at 8482 Feet

← 13 3/8" csg. at 990'. Cement Circ
← 9 5/8" csg. at 3780'. Cemented
with 1500 sacks Incor, 4% gel
plus 200 sacks neat. Top cem
at 1400'.

← Parallel latching sub at 5909'.

PERFORATED:

5858 - 5864

5990 - 6006

6026 - 6040

← Baker Model "K" (Snap Set) Packer
at 7841'

PERFORATED:

7928 - 7941

7983 - 8014

← Baker Model "D" Packer at 8100'

← 7" liner 3667' - 8564'. Bottom
cemented with 900 sacks Incor.
Top squeezed with 200 sacks In

PERFORATED:

8458 - 8482

TD - 8565'

COMPANY: TEXACO Inc.

LEASE: G. L. Erwin (b) NCT-2 Well No. 1

FIELD: Undesignated (Ellenburger, McKee, D)

DATE: September 5, 1961