

(SUBMIT IN TRIPlicate)

Lead Office Las Cruces

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Lease No. 10-257-10

Unit 10-257-10

11111 9 51

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41696
G. L. Erwin (b) NCT-2

TEXACO Inc. P. O. Box 728
Hobbs, New Mexico August 8, 1961

Well No. 1 is located 660 ft. from SW line and 660 ft. from SW line of sec. 35

SE 1/4, SE 1/4, Sec. 35 T-24-S R-27-E

Wildcat Las New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3157 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 8565'

Ran 4892' of 7" OD Liner, 23.00 lb. N-80, 8-R, and cemented at 8564', (Rung in 9 5/8" Casing at 3667'), plug at 8547'. Cement top of Liner with 200 sx Incor. Cement bottom of Liner with 900 sx Incor. and 846 Lbs low water loss additive. Job complete 9:00 p.m. August 4, 1961.

Tested top of 7" Liner for 30 minutes with 1500 PSI from 9:00 to 9:30 p.m. August 5, 1961. Tested O.K. Drilled out cement to top of Liner and tested for 30 minutes with 1500 PSI from 11:30 to 12:00 midnight August 5, 1961. Tested O.K. Tested bottom of Liner for 30 minutes with 1500 PSI from 2:00 to 2:30 a.m. August 6, 1961. Tested O.K. Drilled out cement plug and re-tested for 30 minutes with 1500 PSI from 4:30 to 5:00 a.m. August 6, 1961. Tested O.K. Job complete 5:00 a.m. August 6, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

G. E. Ewins, Jr.

Hobbs, New Mexico

By J. Blum

Title Assistant District

Sup.intendent