Series 9-881 (Feb. 1961)		T IN TRIPLICATE)	
NOTICE OF INTENTION T NOTICE OF INTENTION T	O DRILL	SUBSEQUENT REPORT OF WA SUBSEQUENT REPORT OF SHU SUBSEQUENT REPORT OF AL SUBSEQUENT REPORT OF RE SUBSEQUENT REPORT OF AB SUPPLEMENTARY WELL HIST	TER SHUT-OFF X
	(INDICATE ABOVE BY CHECK MARI	TEXACO Inc. P.	THER DATA) O. Box 728 co. November 30, 19.6

UndesignatedLeaNew Mexico(Field)(County or Subdivision)(State or Territory)(Ellenburger)(Fusselman)(Siluro-Devonian)(Drinkard) *Undesignated

The elevation of the derrick floor above sea level is 3166 ft.

NWUCC

DETAILS OF WORK

tive sands; show sizes, weights, and lengths of prop ing points, and all other important proposed work) TD - 3450' 16" O.D. casing cemented at 246'

Ran 3437' of 11 3/4" O.D. casing, 42.00 lb, H-40, 8-R, and cemented at 3450'. Cement thru 4 holes 3446' to 3447' with 1000 sx trinity lite wate and 300 sx NEAT. Plug at 3392'. Top of cement by temperature survey, 2080'. Job complete 11:30 a.m. November 27, 1961.

Tested 11 3/4" O.D. casing for 30 minutes with 1000 PSI from 5:30 to 6:00 p.m. November 28, 1961. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 1000 PSI from 8:00 to 8:30 p.m. November 28, 1961. Tested O.K. Job complete 8:30 p.m. November 28, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be co

Company ______TEXACO Inc. _____

Address P. O. Box 728

J. G. Blevins, Jr.

Hobbs, New Mexico

	ha	ji-	
by	1 <u></u> 6 .	/	, go

Title Assistant District Superintendent GPO 8 620 40