



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. LC-057509

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41696

G. L. Erwin (b) NCT-2

TEXACO Inc. P. O. Box 728

Hobbs, New Mexico, February 26, 1962

Well No. 3 is located 1980 ft. from N line and 330 ft. from E line of sec. 35

NE 1/4, SE 1/4, Sec. 35 T-24-S R-37-E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

* _____ Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3161 ft.

*Drinkard
Siluro-Devonian
Fusselman
McKee
Ellenburger

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 3450'
16" O.D. casing cemented at 279'

Ran 3439' of 11 3/4" O.D. casing, 42.00 lb, H-40, 8-R, and cemented at 3450', DV tool at 2800', 1st stage with 300 sx neat, plug at 3400', cement circulated, 2nd stage with 800 sx trinity lite water and 100 sx neat, cement did not circulate. Top of cement by temperature survey, 2160'. Job complete 5:10 p.m. February 22, 1962.

Tested 11 3/4" O.D. casing for 30 minutes with 1000 PSI from 6:30 to 7:00 a.m. February 24, 1962. Tested O.K. Drilled cement plug and re-tested for 30 minutes with 1000 PSI from 9:00 to 9:30 a.m. February 24, 1962. Tested O.K. Job complete 9:30 a.m. February 24, 1962.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

J. G. Blevins, Jr.

Hobbs, New Mexico

By _____

Title Assistant District
Superintendent