



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. LC-057509

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

G.L. Erwin "b" NCT-2
Lease No. 41696

TEXACO Inc., P. O. Box 728
Hobbs, New Mexico, September 6, 1962

Well No. 5 is located 330 ft. from S line and 330 ft. from E line of sec. 35

SE 1/4, SE 1/4, Sec. 35 24-S 37-E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

* _____ Lea _____ New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3159 ft. * North Justis (Waddell)
North Justis (Blinebry)
North Justis (Fusselman)
North Justis (Montoya)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD -

11-3/4" O.D. casing cemented at 3500'

See Attached for 2-7/8" casing

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

Hobbs, New Mexico

By [Signature]
Title Assistant District Superintendent

G. L. Erwin "b" NCT-2 Well No. 5

String W (North Justis Blinebry) Ran 8141' of 2-7/8" O.D. (4.6 lb. J-55-8-R) casing and cemented at 8150'.

String X (North Justis Fusselman) Ran 7238' of 2-7/8" O.D. (4.6 lb. J-55-8-R) casing and cemented at 7248'.

String Y (North Justis Montoya) Ran 7240' of 2-7/8" O.D. (4.6 lb. J-55-8-R) casing and cemented at 7250'.

String Z (North Justis Waddell) Ran 8141' of 2-7/8" O.D. (4.6 lb. J-55-8-R) casing and cemented at 8150'.

NOTE: After study of logs and core analysis the Devonian zone string was not run. The well will only be completed in the above four zones.

Preceded cement with 130 bbls. 9.3 brine and 60 bbls. fresh water. Cement down all strings with 1800 cu. ft. Incor neat mixed 1:1 with 1800 cu. ft. Litepoz, 1% LWL. Job complete 6:10 P.M. September 4, 1962. Tested all four strings with 1500 psi for 30 minutes from 9:00 to 9:30 A.M. September 6, 1962. Tested OK. Job complete 9:30 A.M. September 6, 1962.