



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces  
Lease No. LC 057509  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

G.L. Erwin "b" NCT-2  
Lease No. 41696

TEXACO Inc., P. O. Box 728  
Hobbs, New Mexico August 15, 1962

Well No. 5 is located 330 ft. from XX line and 330 ft. from E line of sec. 35

SE 1/4, SE 1/4, Sec 35 24-S 37-E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

\* Lea New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3159 ft.

\* North Justis (Devonian)  
North Justis (Blaine)  
North Justis (Fusselman)  
North Justis (Montoya)  
North Justis (Waddell)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 3500'

16" O.D. casing cemented at 250'  
Ran 91' of 13-3/8" O.D. (H-40, ST&C, 8-R) casing and 3397' of 11-3/4" O.D. (H-40, ST&C, 8-R) casing and cemented at 3500'. Cement 1st stage with 400 sx Incor Neat. Cement circulated. Cement 2nd stage with 500 sx TLW & 100 sx El Toro 35. Cement did not circulate. Plug at 3471'. Job complete 7:30 A.M., August 8, 1962.

Top of cement by temperature survey, 1925'.

Tested 11-3/4" O.D. casing with 1000PSI for 30 minutes from 8:00 to 8:30 A.M., August 9, 1962. Drilled cement plug and retested for 30 minutes with 1000PSI from 1 to 1:30 P.M., August 9, 1962. Tested OK. Job complete 1:30 P.M., August 9, 1962

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

Hobbs, New Mexico

J. G. Blevins, Jr.

By [Signature]  
Title Asst. District Supt.