Form 9-331a (Feb. 1961)		_Budget Bureau No. 42-R358.4. wm Approved.	
	(SUBMIT IN TRIPLICATE)	Land Office Las Cruces	
	UNITED STATES DEPARTMENT OF THE INTERIOR	Loase No. LC-032592(b)	
		Unit	
	DRY NOTICES AND DEDODTS O	··· · 3;	

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER	SHUT-OFF		
NOTICE OF INTENTION TO CHANGE PLANS.		SUBSEQUENT REPORT OF SHOOTIN	G OR ACIDIZING.		
NOTICE OF INTENTION TO TEST WATER SH	UT-OFF	SUBSEQUENT REPORT OF ALTERIN	G CASING		
NOTICE OF INTENTION TO RE-DRILL OR RE	EPAIR WELL	SUBSEQUENT REPORT OF RE-DRILL	LING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACID	IZE	SUBSEQUENT REPORT OF ABANDO	NMENT		
NOTICE OF INTENTION TO PULL OR ALTER	CASING	SUPPLEMENTARY WELL HISTORY			
NOTICE OF INTENTION TO ABANDON WELL.		Subsequent Report t	o Squeeze Perfs x		
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)					
C.C. Fristoe 'b' NCT-2	TE	XACO Inc. P.O. Bo	vx 728		
Lease No. 41682			August 30		
Well No6 is located	ft. from []	$\begin{cases} N \\ y \end{cases}$ line and <u>660</u> ft. from	m $\left\{ \begin{array}{c} \mathbf{E} \\ \mathbf{W} \end{array} \right\}$ line of sec. 35		
SE 1/4 NE 1/4 Sec. 35 (% Sec. and Sec. No.)	24-S 37	-E NMPM			
(1/4 Sec. and Sec. No.)	(Twp.) (Ran	ge) (Meridian)			
Devonian & Fusselman	Lea	<u>N</u>	ew Mexico		
(Field)	(County or Sub	division)	(State or Territory)		

The elevation of the derrick floor above sea level is __3167 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Due to communication between the Devonian and Fusselman zones the following work was done: Squeeze Fusselman perforations 7144' to 7154' with 10 sx Latex. Max pressure 1700#. Job complet 9:45 P.M. July 31, 1962. Plug at 7050'. Cement did not hold. Squeeze with 25 sx Latex. Max pressure 1400#. 5 MSIP 800#. Job complete 5:15 P.M. August 1, 1962. Plug at 7028'. Perforate 7150' to 7154' with 1 Jet Shot per ft. Acidize with 500 gals LSTNEA. On 17 hr Potential Test ending 7:00 A.M. August 7, 1962, well flowed 89 BO & 0 BW thru 22/64" for Fusselman Zone Test.'

The Devonian Zone was abandoned as per Sundry Notice filed and dated August 28, 1962.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 728

Hobbs, New Mexico

Βv

Title Assistant District Superintendent