

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

1. LEASE DESIGNATION AND SERIAL

LC-032592 (b)

1. SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill, deepen or plug-back. Another form is provided for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

1962 MAY 24 PM 2:00

2. OPERATOR

TEXACO Inc.

3. ADDRESS

P. O. Box 728, Hobbs, New Mexico

4. LOCATION (Report location clearly and in accordance with any State requirements. See also space 17 below)
At surface

This well is located 660' West of East Line and 2310' South of North Line of Sec. 35, Lea County, New Mexico.

5. IF INDIAN, ALLOTTEE OR TRAIL NAME

None

7. UNIT AGREEMENT NAME

None

8. FARM OR LEASE NAME

C. C. Fristoe "b" NCT-2

9. WELL NO.

6

10. FIELD AND POOL, OR WILDCAT

*

11. SEC., T., R., M., OR BLM. SURVEY, OR BLM. & AREA

Sec. 35 24-S-37-E

14. EXPLANATIONS Derrick Floor

Rotary Kelly Bushing

Rotary Table

Ground

Other

3178' (D.F.)

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

15. INDICATE BELOW BY CHECK MARK NATURE OF REPORT, NOTICE OR OTHER DATA

NOTICE OF INTENTION TO: (Submit in triplicate)

TEST WATER SHUT-OFF ☒
FRACURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF: (Submit in duplicate, except abandonment.)

WATER SHUT-OFF ☒
FRACURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT (Submit in triplicate) ☐

(Note: Report results of multiple completion on Well Completion or Recompletion and Log form)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.

TD -3499'

*Undesignated (McKee)
Undesignated (Ellenburger)
Undesignated (Fusselman)

13-3/8" O. D. casing cemented at 280'

Ran 3500' of 9-5/8" O. D. Casing, 32.30 lb. H-40, and cemented at 3499'. DV tool at 2794', cement 1st stage with 300 sx El Toro 35. Cement 2nd stage with 1100 sx TLW and 100 sx El Toro 35. Plug at 3452'. Job complete 9:20 P.M. May 21, 1962. Top of cement by temperature survey 1350'.

Tested 9-5/8" O. D. Casing for 30 minutes with 1000 PSI from 9:30 to 10:00 P. M. May 22, 1962. Tested O.K. Drilled cement plug and retested for 30 minutes with 1000 PSI from 1 to 1:30 A. M. May 22, 1962. Tested O.K. Job complete 1:30 A. M. May 22, 1962.

18. I hereby certify that the foregoing as to any work or operation performed is a true and correct report of such work or operation.

SIGNED

TITLE

Assistant District Superintendent May 24, 1962

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE