

APPROVED

Form 9-331a  
(Feb. 1961)

NOV 16 1962

(SUBMIT IN TRIPLICATE)

HOBBBS

Budget Bureau No. 42-R358.4.  
Form Approved.

Land Office Las Cruces

Lease No. LC-032592 (b)

			X

E. W. STANDLEY  
DISTRICT ENGINEER

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

1962 NOV 20 AM 9 52

NOV 15 1962

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

C. C. Fristoe (b) NCT-2  
Lease No. 41682

Texaco Inc. P. O. Box 728

Hobbs, New Mexico November 14, 1962

Well No. 7 is located 700 ft. from {N} line and {E} ft. from {W} line of sec. 35

NE/4, NE/4 Sec. 35  
(1/4 Sec. and Sec. No.)

24-S  
(Twp.)  
Lea

37-E  
(Range)

NMPM  
(Meridian)

\*\*

New Mexico

(Field)

(County or Subdivision)

(State or Territory)

The elevation of the derrick floor above sea level is 3172 ft.

\*\* North Justis (Blinebry)  
North Justis (Tubb Drinkard)  
North Justis (DeVonian)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD-7695'  
8-5/8" O.D. Casing Cemented at 3565'

See attached for 2-3/8" casing.

\*Well originally to be completed in McKee, Waddell, and Ellenburger.  
When Ellenburger was found to be low, well was changed to the Blinebry, Tubb Drinkard, and Devonian.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 728

Hobbs, New Mexico

By

Title Assistant District Superintendent.

C. C. FRISTOE 'b' NCT-2 WELL NO. 7

String X (Blinebry) Ran 7683' of 2-3/8" OD casing (4.7 lb-J-55-hydril "A") and cemented at 7695'. Latch in collar at 7663'.

String Y (Tubb Drinkard) Ran 7683' of 2-3/8" OD casing (4.7lb-J-55-hydril "A") and cemented at 7695'. Latch in collar at 7665'.

String Z (Devonian) Ran 7683' of 2-3/8" OD casing (4.7 lb-J-55-hydril "A") and cemented at 7695'. Latch in collar 7665'.

Cement down all 3 strings with 1160 sx Class C, 50-50 Pozmix. Each plug followed by 12 bbls Acetic Acid. Ran Temperature Survey, top of cement at 3900'. Tested plugs with 3200#. Tested O.K.