(SUBMIT IN TRIPLICATE)

E. W. STANDLEY UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4. Form Approved.

Land Office LAS Cruces

Lease No. 032579(6)

Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING.
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	
NOTICE OF INTENTION TO PULL OR ALIER CASING	
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

				Pebruary 28			
Carlson Well No. B 1 #2 is located	1.1650 ft.	from $\left\{ \begin{matrix} N \\ S \end{matrix} \right\}$ line	and 660	ft. from	$\left\{ egin{aligned} Z \ V \end{aligned} ight\} ext{ line of } s \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \$	sec. 1	
Swit of Nwi Sec. 1 (4 Sec. and Sec. No.)	25S (Twp.)	(Range)	(Merid	D M			
Langlia lattix (Field)	(0	county or Subdivision)		New (State	Mexico or Territory)		

The elevation of the derrick floor above sea level is 3129 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Tel. 5100'. Trilled 4 3/4" hole from 3407' to 5100'.

Ran 4" OD Liner - 88.47' N-80 11.6% on bottom - 1802.7'

N-80 10.46% on top. 1891' total plus 14' TIW Liner hanger and packer. Top liner at 3193' and bottom at 5098'. Cemented liner with 85 sx. 50-50 poz mix plus 2% gel. Plug down 6:30 A. N. 2-27-63. Reversed out 20 sx. cement. WOC.

2-23-63 - Tested topof liner to 3000#. Held o.k.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.					
Company .	Westate s Petroleum Company				
Address	Pox SS				
	Jal, New Mexico	By Durey Watson			
	395– 2600	Title Division Engineer			