

UNIT STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE  
(Other instructions on  
reverse side)Form approved.  
Budget Bureau No. 42-R1424.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. LC-032579 (E)	
2. NAME OF OPERATOR National Coop. Refinery Assoc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR 2215 Wilco Building, Midland, Texas 79701		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface SW/4 NW/4 Section 1, T-25-S, R-37-E 1980' FNL, 330' FWL of Section		8. FARM OR LEASE NAME Westates Federal	
14. PERMIT NO.		9. WELL NO. 4	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3138' KB		10. FIELD AND POOL, OR WILDCAT N. Justis Fusselman	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 1, T-25-S, R-37-E	
		12. COUNTY OR PARISH Lea	
		13. STATE N. Mex	

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☒  
☐

PULL OR ALTER CASING

☒  
☐  
☐  
☐  
☒

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

Perforate

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐  
☐  
☐

REPAIRING WELL

☐  
☐  
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Westates Federal No. 4 is completed in the Fusselman with perforations 7000'-7006', 7010'-7040'. Present production is approximately 12 BOPD and 80-100 BWPD.

The proposed workover is as follows:

1. Squeeze cement casing leak.
2. Perforate Fusselman 6932', 34', 36', 44', 46', 71', 73', 75', 77', 79', 81'.  
(total 11 holes)
3. Acidize if necessary and place well back on production.

18. I hereby certify that the foregoing is true and correct

SIGNED

*B. J. Vinson*

TITLE

Dist. Prod. Supt.

DATE

11-9-73

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED  
NOV 12 1973  
ARTHUR R. BROWN  
DISTRICT ENGINEER

\*See Instructions on Reverse Side