



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office **Las Cruces**  
Lease No. **002379 (2)**  
Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<b>Other</b>	<b>X</b>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

**June 23**, 19**61**

Well No. **6** is located **1900** ft. from **N** line and **330** ft. from **E** line of sec. **1**  
**1N/4** **1** **23-S** **37-E** **104N**  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**Wilcox** **Lee** **New Mexico**  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3137** ft. **27**

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

- 6/17/61 - TD 8396' Hole. DST #10 8310 - 8396', Open 2 hrs., Opened W/Dr. blow increasing to strong blow in 5 mins., after 45 mins. decreased to weak blow for remainder of test. Ran'd 900' Gas in hole, 30' from oil and 450' Sand Brig. Prod, 77 MS - 365, 30-61P-700, Hy.P. 4675 - 4675.
- 6/18/61 - TD 8700' Hole. (Hill) - Attempted DST #11 8320 - 8700' Packer failed. Savings in hole.
- 6/19/61 - TD 8700' Hole. Running Elec. logs
- 6/20/61 - TD 8700' Hole. - Prep to run 5 1/2" cas.
- 6/21/61 - TD 8700' Hole. Ran 271 Jts. 5 1/2" 170 csg. set at 8370' W/400 cu. 30/30 Glauca & Brown. Plug down 10:30 AM 6/20/61. WOC 30 hrs., Tested W/1000 #s - Build OK.
- 6/22/61 - TD 8700' Hole. T/Cement 6500'. Ran tubing in hole W/Packer. Prep to acidize.
- 6/23/61 - TD 8700' Hole. Ac/Open Hole 8570 - 8700' W/1000 gals. 9th'd unit water. Prep to set plug - Log and Perf. Pencilman. See Attached Sheet for Log Tape.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **J. G. WILLAMSON**

Address **BOX 16**

**HEMARD, TEXAS**

By **Mary E. Smyke**  
**Mary E. Smyke**  
 Title **Asst. to Supr.**