

Form 3-331
(May 1963)DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

(Other instructions on reverse side)

Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032579(e)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Westates Federal

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Justis Fusselman, North

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec 1, T-25-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE
New Mexico1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

National Coop. Refinery Assoc.

3. ADDRESS OF OPERATOR

2215 Wilco Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)

At surface

SW/4, NW/4 Section 1, T-25-S, R-37-E
1620' FNL, 330' FWL of Section

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3134' RT

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☒(Other) ☐REPAIRING WELL ☐ALTERING CASING ☒ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The following workover operations have been completed on Westates Federal No. 8 which was formerly completed in the Montoya (Perfs. 7070'-7282') and was shut-in January 1976.

7-11-80 - Plugged off Montoya perfs by setting CIBP @ 7057' with 35' cement on top of plug. Perforated Fusselman 6950', 52', 54', 56', 58', 60', 62', 64', 66', 68', 70', 72', 74', 76', 78', 80' with one hole per ft, using Welex SSB II jet. Total 16 holes.

7-12-80 - Ran 2 3/8" to 6885' and Lok-Set Packer set at 6881'.

7-14-80 - Acidized w/2500 gals 15% NE acid.

7-19-80 - to 8-1-80 - Placed well on pump. Pumping back load and testing.

8-2-80 - Potential Test, pumped 16.2 BO, 119 BW in 24 hrs, GOR 1235.

18. I hereby certify that the foregoing is true and correct

SIGNED

B. Q. Hinson

TITLE

Dist. Prod. Supt.

DATE

8-4-80

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

DATE

AUG 8 1980

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

*See Instructions on Reverse Side

m