

<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="2">NUMBER OF COPIES RECEIVED</td> </tr> <tr> <td colspan="2">DISTRIBUTION</td> </tr> <tr> <td>SANTA FE</td> <td></td> </tr> <tr> <td>FILE</td> <td></td> </tr> <tr> <td>U.S.G.S.</td> <td></td> </tr> <tr> <td>LAND OFFICE</td> <td></td> </tr> <tr> <td>TRANSPORTER</td> <td>OIL</td> </tr> <tr> <td></td> <td>GAS</td> </tr> <tr> <td>PRODUCTION OFFICE</td> <td></td> </tr> <tr> <td>OPERATOR</td> <td></td> </tr> </table>	NUMBER OF COPIES RECEIVED		DISTRIBUTION		SANTA FE		FILE		U.S.G.S.		LAND OFFICE		TRANSPORTER	OIL		GAS	PRODUCTION OFFICE		OPERATOR		<h2 style="margin: 0;">NEW MEXICO OIL CONSERVATION COMMISSION</h2> <h3 style="margin: 0;">MISCELLANEOUS REPORTS ON WELLS</h3> <p style="margin: 0;">(Submit to appropriate District Office as per Commission Rule 1106)</p>
NUMBER OF COPIES RECEIVED																					
DISTRIBUTION																					
SANTA FE																					
FILE																					
U.S.G.S.																					
LAND OFFICE																					
TRANSPORTER	OIL																				
	GAS																				
PRODUCTION OFFICE																					
OPERATOR																					

**FORM C-103**  
 (Rev. 3-55)

Name of Company <b>Allyn C. Hale</b>				Address <b>Box 667 Hobbs, New Mexico</b>			
Lease <b>Hale State</b>	Well No. <b>1</b>	Unit Letter <b>H</b>	Section <b>2</b>	Township <b>25-S</b>	Range <b>37-E</b>		
Date Work Performed <b>October 16, 1961</b>	Pool <b>North Justice</b>		County <b>Lea</b>				

THIS IS A REPORT OF: (Check appropriate block)

- |   |  |   |
|---|--|---|
| <input checked="" type="checkbox"/> Beginning Drilling Operations | <input checked="" type="checkbox"/> Casing Test and Cement Job | <input type="checkbox"/> Other (Explain): |
| <input type="checkbox"/> Plugging                                 | <input type="checkbox"/> Remedial Work                         |   |

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spud well - 10:00 P.M. October 13, 1961

Drilled 17 1/2" hole to 920'. Set 13 3/8" 48# H-40 Seamless casing at 919' from the derrick floor. Cemented with 800 sacks of 50-50 cement and Pozmix, 2% Jel. Did not circulate. Filled annulus with peagravel, cemented top of 13 3/8".

Tested casing 1000# for 30 minutes-casing test held perfectly.

Witnessed by <b>Ed Stevens</b>	Position <b>Foreman</b>	Company <b>Cactus Drilling Company</b>
-----------------------------------	----------------------------	---

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

**ORIGINAL WELL DATA**

DF Elev.	TD	PBTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

Perforated Interval(s)
Open Hole Interval
Producing Formation(s)

**RESULTS OF WORKOVER**

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name <b>Allyn C. Hale</b>		
Title	Position <b>Owner</b>		
Date	Company <b>Self</b>		