

DAILY DRILLING REPORT

Unit 2-1

UNIT WELL #4

--HUMPHREY-"A"--#1--

HUMPHREY "A" #1, Langlie-Int'l 100, N.M. OBJECTIVE: CO, stimulate and convert to WIW. AFE 9294 - Mobil Inter 100 - Est Cost \$5500.

9/18/69 3470 TD.

MIRU West Texas Well Serv DD unit, P & LD rods and pump, P & LD 2-7/8 tbg, RD and Rel unit @ 4:00 pm.

HUMPHREY "A" #1, 3470 TD.

9/19 MIRU Jake Miller Well Serv Co cable tool rig, strung up tools, CO 3450-60 w/ 6-1/8 bit/8 hrs, cont to CO.

HUMPHREY "A" #1, 3470 TD.

9/20 CO 3460 to 3470/24 hrs, rec form & junk, prep to run logs.

9/22 3502 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #1

9/23 3519 drlg 1m, 6-1/8" hole w/ cable tools.

HUMPHREY "A" #1,

9/24 3530 TD 1m, 6-1/8" hole, Dresser-Atlas ran GR-N log from 2000 to 3524, RD cable tools, prep to move to Humphrey Tract 4-1 @ 6:00 a.m. 9/24/69.

HUMPHREY "A" #1, 3530 TD.

9/25 WO CL tbg.

HUMPHREY "A" #1, 3530 TD

9/26 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

9/27 WO CL tbg.

9/29 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

9/30 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

10/1 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

10/2 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

10/3 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

10/4 WO CL tbg.

10/6 WO CL tbg.

HUMPHREY "A" #1, 3530 TD.

10/7 WO CL tbg.

9/28 HUMPHREY QUEEN UNIT #2-1, UNIT WELL #4 (Formerly: Humphrey "A" #1), 3530 TD.

WO CL tbg.

HUMPHREY QUEEN UNIT #2-1, UNIT WELL #4, 3530 TD.

10/9 WO CL tbg.

HUMPHREY QUEEN UNIT #2-1, UNIT WELL #4, 3530 TD.

10/10 WO CL tbg.