

DAILY DRILLING REPORT

HUMPHREY QUEEN UNIT #2-5

UNIT WELL #17

---HUMPHREY-444---5---

HUMPHREY "A" #5, Langlie-Mattix Fld, Lea Co, NM. OBJECTIVE: Drill deeper, stimulate and convert to WIW. AFE 9294 - Mobil Intr 100% - Est Cost \$6500.

8/26/69 3435 TD.

MIRU West Texas Well Serv unit, pull rods & pump, pull 106 jts 2-7/8 10V thread tbg, prep to send in to be cement lined, RD & Rel unit.

DROP FROM REPORT.

9/8 HUMPHREY "A" #5 (Dropped from rpt 8/26/69). 3435 TD.
Permian Anchor Serv set unit anchors, MIRU Jake Miller Well Serv cable tool rig, RU, prep to DD.

9/9 HUMPHREY "A" #5, 3435 TD.
CO from 3385-3402 w/ cable tools in 24 hrs, cont to CO.

9/10 HUMPHREY "A" #5
3435 prep to DD, CO from 3402-35/24 hrs.

9/11 HUMPHREY "A" #5
3440 drlg 1m, 6-1/8" hole w/ cable tools.

9/12 HUMPHREY "A" #5
3457 drlg 1m, 6-1/8" hole w/ cable tools.

9/13 HUMPHREY "A" #5
3475 drlg 1m, 6-1/8" hole w/ cable tools.

9/15 3505 drlg 1m, 6-1/8" hole w/ cable tools.

9/16 HUMPHREY "A" #5
3523 drlg 1m, 6-1/8" hole w/ cable tools.

9/17 HUMPHREY "A" #5
3539 drlg 1m, 6-1/8" hole w/ cable tools.

9/18 HUMPHREY "A" #5
3545 TD 1m, 6-1/8" hole w/ cable tools, finish hole @ 9:00 p.m. 9/17/69,
Schl ran BHC-GR 2000 to 3546, Schl meas, rel rig @ 6:00 a.m. to move out.

9/19 HUMPHREY "A" #5, 3545 TD.
WO CL tbg.

9/22 HUMPHREY "A" #5, 3545 TD.
WO CL tbg.

9/23 HUMPHREY "A" #5, 3545 TD.
WO CL tbg.

9/24 HUMPHREY "A" #5, 3545 TD.
WO CL tbg.

9/25 HUMPHREY "A" #5, 3545 TD.
WO CL tbg.