

1/18 HUMPHREY QUEEN UNIT #8, 3636 TD
 Ran 5-3/4" O.D. x 4 1/2" I.D. cutrite mill w/ T-dog overshot on 4 jts 5 1/2" WP, 6 4-1/8" DC's & 2-7/8" tbg to 3380, milled to 3399, lost 10' of hole, remilled from 3389-3399 4 times, POH w/ mill, no rec, ran 6" O.D x 3-7/8" I.D. cutrite mill on 4 jts 4 1/2" WP w/ T-dog overshot on top of bottom jt of WP, 6 4-1/8" DC's & 2-7/8" tbg to 3387, milled to 3399 3 times, hole caving, prep to LD fishing tools & put well on pump.

1/19 HUMPHREY QUEEN UNIT #8, 3636 TD
 P & LD 2-7/8" tbg, DC's & all fishing tools, ran 2-3/8" EUE 8rd tbg OP to 3364, T perfs 3330-33, SN @ 3329, 107 jts of tbg, ran pump & rods to SN @ 3329, spaced out, rig down, rel unit & rel well to prod @ 10:30 p.m. 1-18-72.
 -1317 BLW.

1/20 HUMPHREY QUEEN UNIT #8, 3636 TD
 No rpt.

1/21 HUMPHREY QUEEN UNIT #8, 3636 TD
 P 6 BNO + 122 BLW/ 24 hrs., 350' FIH. -1195 BLW.

1/24 HUMPHREY QUEEN UNIT #8, 3636 TD
 P 5 BNO + 88 BLO/ 48 hrs. -1107 BLW.
 Down 24 hrs pulling rods & tbg to repair tubing leak.
 Put on weekly report.

1/31 HUMPHREY QUEEN UNIT #8, 3636 TD.
 P 119 BNO + 154 BLW/168 hrs. - 953 BLW.

2/7 HUMPHREY QUEEN UNIT #8, 3636 TD.
 P 41 BNO + 144 BLW/ 120 hrs, down 48 hrs - ice in flowline.
 - 809 BLW.

2/14 HUMPHREY QUEEN UNIT #8, 3636 TD.
 P 126 BNO + 160 BLW/168 hrs. - 649 BLW.

2/15/72 HUMPHREY QUEEN UNIT #8, 3636 TD.
 P 18 BNO + 22 BLW/24 hrs. - 627 BLW.
 Prod Before WO: O BNO + O BW.
FINAL REPORT.