

NEW MEXICO STATE LAND OFFICE
OFFICE OF THE STATE GEOLOGIST
 SANTA FE, NEW MEXICO

MISCELLANEOUS REPORTS ON WELLS

Submit this report in duplicate to the State Geologist or proper Oil and Gas Inspector within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of water shut-off, result of abandonment of well, and other important operations, even though the work was witnessed by the State Geologist or Oil and Gas Inspector. Reports on minor operations need not be signed and sworn to before a notary public, but such operations should be witnessed by an Oil and Gas inspector if possible.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERATIONS	REPORT ON DEEPENING WELL
REPORT ON RESULT OF SHOOTING WELL	REPORT ON PULLING OR OTHERWISE ALTERING CASING
REPORT ON RESULT OF TEST OF WATER SHUT-OFF	REPORT ON REPAIRING WELL XX
REPORT ON RESULT OF ABANDONMENT OF WELL	

Bartlesville, Oklahoma

August 10, 1935

Place

Date

Mr. E. H. Wells State Geologist,

Santa Fe, N. Mex.

Following is a report on the work done and the results obtained under the heading noted above at the Phillips Petroleum Company C. D. Woolworth Group 3 Well No. 1 in the SW/4 SW/4 of Sec. 6, T. 25S, R. 37E N. M. P. M., Cooper Oil Field, Lea County.

The dates of this work were as follows: August 1, 1935

Notice of intention to do the work ~~was~~ (was not) submitted on Form SG _____ on _____ 19____, and approval of the proposed plan was (was not) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

The 12 $\frac{1}{2}$ " surface casing parted on this well at a depth of 91'4". We pulled this amount of 12 $\frac{1}{2}$ " casing and reamed hole to top of casing left in hole. We ran casing back with M. & F. perforated steel die nipple and screwed on to casing left in hole. We cemented through perforated nipple with 250 sacks of Incon cement. We let cement set for 3 days and started drilling again. The cement job was successful. It was necessary to run an additional joint of 12 $\frac{1}{2}$ " casing so pipe is now set at 210'.

Subscribed and sworn to before me this

10 day of August, 1935

R. E. Arnold

Notary Public

My Commission expires November 13, 1935

Remarks:

I hereby swear or affirm that the information given above is true and correct.

Name H. D. Jett

Position Chief Clerk

Representing Phillips Petroleum Company

Company or Operator

Address Bartlesville, Oklahoma

cc: Earl Griffin
V. M. Spratt

Name

Title