

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032511(e)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Langlie-Jal Unit

8. FARM OR LEASE NAME

9. WELL NO.

86

10. FIELD AND POOL, OR WILDCAT

Langlie-Mattix (Queen)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR ABBA

Sec. 8, T-25-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

UNION TEXAS PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR

1300 Wilco Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Unit Letter "O", 430' FSL & 2310' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

3148' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other) Clean out & Deepen

PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. RU and re-enter well and clean out to original TD 3404'.
2. Deepen well to TD 3790' (6-1/8" hole).
3. Log well to TD.
4. Run approximately 715' of 4-1/2" casing and cement w/100 sx. 50/50 Poz. (Test casing)
5. Perforate Seven-Rivers Queen zone and acidize.
6. Stimulate if necessary.
7. Run tubing and rods.
8. Install pumping unit and place well on production.

18. I hereby certify that the foregoing is true and correct

SIGNED Stanley A. PostTITLE Gas Measurement AnalystDATE 11-11-74

(This space for Federal or State office use)

APPROVED BY _____

CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____
RECEIVED

*See Instructions on Reverse Side

NOV 13 1974
JIM SIMS
DISTRICT ENGINEER