

DAILY DRILLING REPORT

Langlie Mattix Queen Unit #6

LANGLIE MATTIX QUEEN UNIT #6, Langlie Mattix Fld, Lea Co, NM.
OBJECTIVE: Drill deeper and stimulate. AFE 1379 - Mobil Intr
85.49250% - Est Cost to Mobil \$6000.

1/18/71 3395 TD.

MIRU Clary's Well Serv SD unit, POH w/ 109 jts 2-3/8 tbg,
RD & Rel unit @ 5:00 p.m. 1/17/71, prep to MI cable tool rig.

LANGLIE MATTIX QUEEN UNIT #6, 3395 TD.

1/19 MIRU Jake Miller CT rig, CO OH 3325-3395/70' - 12 hrs, jumped
pin on stem @ 5:00 a.m. 1/19/71, WO fishing tools.

LANGLIE MATTIX QUEEN UNIT #6

1/20 3410 drlg lm, 6-1/8" hole w/ cable tools, 6½ hrs fishing &
rec stem & bit.

LANGLIE MATTIX QUEEN UNIT #6

1/21 3425 drlg lm, 6-1/8" hole w/ cable tools.

LANGLIE MATTIX QUEEN UNIT #6

1/22 3445 drlg lm, 6-1/8" hole w/ cable tools.

LANGLIE MATTIX QUEEN UNIT #6

1/23 3465 drlg lm 6-1/8" hole w/ cable tools.

1/25 3470 TD lm 6-1/8" hole, finish hole @ 6:00 p.m. 1-23-71, ran
SP, CO 3 hrs, Schl ran BHC, density log, dual IES & laterolog
to 3471, ran SP, CO 1 hr, then rig down Jake Miller Cable Tool
rig, rel @ 10:00 a.m. 1-24-71, MOT, MIRU Clary's Well Ser Unit,
steamed tbg, instl BOP, SD for nite, prep to acidize.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD

1/26 Ran Lynes pkr on 2-3/8" tbg, set in OH @ 3393-97 then Astro
Services acidized OH 3397-3470 w/ 4000 gals 15% NE acid using
200# benzoic acid, BDTP 1200, TTP 2800, AIR 4.0 BPM, ISIP 1100
15 min 700, job compl @ 3:00 p.m. 1-25-71, sw & F 16 BLO + 14
BAW 2½ hrs, sw dry, SI for nite. -71 BAW.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD

1/27 SI 11 hrs, 300' FIH, ran sw, sw dry 2 runs, POH w/ tbg & pkr,
rerun tbg OP to 3469, T perfs 3465-68, SN @ 3464, sw 2 BNO +
2 BLW 2½ hrs, sw dry, SD for nite, prep to put on pump.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD

1/28 Correction in T perfs, 3436-39, SN @ 3435, ran 2 x 1 x 12
pump on. 136 3/4" rods & 1 4" x 3/4" sub, spaced out, clamped off,
rig down, rel unit & rel to prod @ 1:30 p.m. 1-27-71 -219 BLW.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD

1/29 Set pumping unit. P 0 BNO + 29 BLW/ 14 hrs.-190 BLW.