

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD.
 1/30 P 5 BNO + 85 BLW/24 hrs. - 105 BLW.

2/1 P 4 BNO + 30 BLW/48 hrs. - 75 BLW.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD
 2/2/71 P 1 BNO + 5 BLW/ 24 hrs, pumping off. -70 BLW.
 Show of gas, est 80 MCF. Put on weekly report.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD.
 2/8 P 4 BNO + 18 BLW/144 hrs. - 52 BLW.

LANGLIE MATTIX QUEEN UNIT #6
 2/8 P 4 BNO + 18 BLW in 144 hrs. - 52 BLW

2/15 P 7 BNO + 15 BLW + 80 MCF in 168 hrs. - 37 BLW

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD
 2/22 P 7 BNO + 17 BLW + 80 MCF/ 168 hrs. -20 BLW.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD.
 3/1 P 7 BNO + 10 BLW + 81 MCF/168 hrs. - 10 BLW.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD.
 3/8 P 7 BNO + 10 BLW + 81 MCF/168 hrs. All Load Rec.
 Now on OCC Pot test.

LANGLIE MATTIX QUEEN UNIT #6, 3470 TD.
 3/9/71 NM OCC POT TEST: P 1 BNO + 1 BSW + 81 MCF/24 hrs, GOR 81,000/1,
 POTENTIAL Grav 35.5 @ 60 F, Allow 1 BOPD, 2" x 1½ x 12' pump @ 11 - 64"
 SPM on time clock (4 hrs/day). Compl 1/27/71. Before WO: Well
 SI w/ no allowable. Mobil has never produced prior to WO.
FINAL REPORT.