				Form C-103 (Revised 3-55)						
	IEXICO OIL CC ISCELLANEOU opriate District	IS R	EPORTS	ON Y	WEL	LS		1106)	, <u>1</u>	
Company R. Oysen	011 Company	ddre	Box 691		Ja	L, Nev	v Mex	100		
Lease Faton	Well No.		,	J	_S _	12		2 5 8	_R	3 7 E
Date work performed_	12-6-55		POOL	_La	ngl:	Le - Mat	ttix			
This is a Report of (Ch	neck appropriat	e blo	ock)		Res	sult of	Test	of Ca	sing	s Shut-off
Beginning Dri	illing Operation	s			Rei	nedial	Wor	k		
Plugging				X	Oth	er <u>S</u> et	s Sur	face	Cas	ing

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled to 857' and set 827.21' of 10 3/4" 32.75# casing at 842.72' with 400 sacks of cement on December 6, 1955. Circulated cement to surface. Tested casing with 800# for 30 minutes, held 0.K. Now waiting on cement. Cement will be allowed to set 24 hours before commencing drilling operations.

FILL IN BELOW FOR REMEDIAL WOR	RK REPORTS ON	LY					
Original Well Data:							
DF Elev. TD PBD	Prod. Int.	Compl. Date					
Tbng. Dia. Tbng. Depth	Oil String Dia	Oil String	Depth				
Perf. Interval (s)							
Open Hole IntervalI	roducing Formation (s)						
RESULTS OF WORKOVER		BEFORE	AFTER				
Date of Test							
Oil Production, bbls. per day							
Gas Production, Mcf per day							
Water Production, bbls. per day							
Gas-Oil Ratio, cu. ft. per bbl.							
Gas Well Potential, Mcf per day			······································				
Witnessed by							
	(Company)						
	I hereby certify that the information given						
Oil Conservation Commission	above is true and complete to the best of my						
Name U. U. Kredel	knowledge. Nameaun (
Title	Position Petroleum Engineer						
Date	Company R. Orsen Oil Company						