

DAILY DRILLING REPORT

Langlie Mattix Queen Unit #11

LANGLIE MATTIX QUEEN UNIT #11, Langlie Mattix Queen Fld, Lea Co, NM. OBJECTIVE: Plug back to divert injection water into the proper zone to improve flood efficiency. No AFE - Mobil Intr 73.4878% - Est Cost to Mobil \$1100.

8/5/71

3624 TD.

MIRU Clarke Well Serv SD unit, POH w/ 105 jts 2-3/8 CL tbg and Baker tension pkr, SD for nite.

LANGLIE MATTIX QUEEN UNIT #11, 3624 TD.

8/6

Howco ran bailer to 3360, stopped, ran 2-3/8 tbg OE to 3581, Howco spotted 4 bbls 17x Class H cmt 3581-3420, est top, job compl @ 1:30 p.m. 8/5/71, pull tbg to 3164, WOC 4 hrs, ran end of tbg to 3380, Howco ran measuring line, tag top of cmt plug @ 3417, new PBTD, P & LD tbg, SD for nite.

LANGLIE MATTIX QUEEN UNIT #11, 3624 TD.

8/7

Ran Baker PL 5½ AD-1 tension pkr on 107 jts 2-3/8 8rd & 10 V thread CL tbg, set pkr @ 3066 w/ 11,000# T, inst'l inj head, RD, Rel unit & Rel to Prod @ 12:30 p.m. 8/6/71.

LANGLIE MATTIX QUEEN UNIT #11, 3624 TD.

8/10/71

Inj 650 BW @ TP 600, job compl 8/5/71.
FINAL REPORT.