

ILLEGIBLE

SHOLES E-19 #3 OBJECTIVE: PERF & STIM
BEFORE

AFF #1: NONE

AFTER

TD: 3400' PERD 3320'

PERFS: 3293'-3313' &

3266'-76'

DF ELEV: 3096'

CSC: 6-1/2" SET AT 3399'

FORM: JALHAT YATES 7-RIVERS

TESTED: SHUT IN 6-10-62

WORK STARTED: 6-19-77

WORK DONE: SWBD EXISTING PERFS 3266'-76', 3293'-3313'. DID NOT
RECOVER ANY FLUID. SET RBP AT 3219' SPOT ACID 3173'-3373'. PERF
AT 3144', 46', 43', 50', 52', 70', 72', 74', 76', 78' W/1 JSFF.
ACIDIZE PERFS W/1000 GALS 15% HCL-NE ACID & 9 BALL SEALERS. FRAC
W/3000 GALS TOTAL FLUID & 12,750# 20/40 SAND. ACID JOB: MAX
PSI 1300#, ISIP 200#. FRAC JOB: MAX PRESS 1900#, ISIP 500#. POOH
W/PKR & RBP. RAI TBG SET AT 3320'. SWBD WELL DRY. SHUT IN
PENDING WATERFLOOD RESPONSE.

TD: NC

PERFS: 3293'-3313', 3266'-3276' &
3144'-3173'

DF ELEV: NC

CSC: NC

FORM: NC

TESTED: SHUT IN

WORK COMPLETED: 6-27-77