

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions re-
verse side)FOUR APPROVALS
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☒ GAS ☐ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

UNION TEXAS PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR

1300 Wilco Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Unit Letter "O", 990' FSL & 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

3101' GR

5. LEASE DESIGNATION AND SERIAL NO.

NM 0140978

6. IF INDIAN, AGENCY OR TRIBE NAME

7. UNIT AGREEMENT NAME

Langlie-Jal Unit

8. FARM OR LEASE NAME

9. WELL NO.

94

10. FIELD AND POOL, OR WILDCAT

Langlie-Mattix (Queen)

11. SEC., T., R., M., OR BLE. AND
SURVEY OR AREA

Sec. 17, T-25-S, R-37-E

12. COUNTY OR PARISH

13. STATE

Lea

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other) Clean out and Deepen

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. RU and re-enter well and clean out to original TD 3382'.
2. Deepen well to TD 3810' (6-1/8" hole)
3. Log well to TD.
4. Run approximately 823' of 4-1/2" casing and cement w/100 Sx. 50/50 Pozmix and circ. (Test casing)
5. Perforate Seven-Rivers Queen zone and acidize.
6. Stimulate if necessary.
7. Run tubing and rods.
8. Install pumping unit and place well on production.

18. I hereby certify that the foregoing is true and correct

SIGNED

Stanley A. Post

TITLE Gas Measurement Analyst

DATE 1-17-75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

Jim Sene