

8-10-83

RIH with 182 Jts. 2 3/8" TBG. & on & off tool, latched onto PKR., tried to release PKR., failed to release. Pump 400 Gals. 15% NEFE acid down Tbg. failed to release.

8-11-83

Pump 75 bbls. water down Tbg. while trying to release pkr., failed to release. Released on & off tool POH with Tbg. remove on & off tool RIH with Tbg. See sketch. Remove BOP.

8-12-83

RIH with 66 rod string, 2"x1 1/2"x12' Hung well on, rig unit down.

8-29-83 24' P 2880, 21BW, 129 MCF, GOR 4607/1