

| WELL        | FIELD                    | DATE    |
|-------------|--------------------------|---------|
| Wimberly #3 | Justis Blinebry-Drinkard | 8-12-83 |

☐ SUGGESTED COMPLETION

## DATA ON THIS COMPLETION

9 $\frac{5}{8}$ " - 36" Csg. set @  
838' w/ 400 lbs.

8-8-83 / 8-12-83

Comingle zones down-hole. Unable to recover Lak-set Pkr.

TOC @ 1790'

158 Jts.  $2\frac{3}{8}$ " GREUE Hbg.  
 $2\frac{3}{8}$ " x 7" Guiberson TAC  
 22 Jts.  $2\frac{3}{8}$ " GREUE Hbg.  
 $2\frac{3}{8}$ " x  $1\frac{25}{32}$ " S.N.  
 $2\frac{3}{8}$ " x 3' Perforated Sub.  
 $2\frac{3}{8}$ " x 31.60' M.A.

Guiberson Tubing Anchor-  
Catcher @ 4880' w/ 11,000#  
Tension

2 3/8" x 7" Baker Lok-set  
Pkr w/ CR-RC Off-on  
Tool receptacle @  
5670'

7 Ins. Tail pipe (214.70')  
S.N., Perf. Sub & M.N.  
below Pkc.

Blincy Peds  
5046'-5353' 5396'-5500'

Tubb-Drinkard Perfs  
5824' - 5856'

PBTD-5980'  
7"-23" Csg. set @  
5983' w/ 213 sks.