



*for State
Office*

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Las Cruces**
Lease No. **032579 (f)**
Unit **Harrison**

RO-762 **SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	of Sandfrac	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

CORRECTED REPORT**December 27, 1955**

Well No. **1** is located **1980** ft. from **NE** line and **660** ft. from **W** line of sec. **27**
NE/4NW/4SW/4 Sec. 27 **25S** **37E** **NMPM**
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Langlie-Mattix **Lea** **New Mexico**
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **3018.70** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Perforated from 2838' to 2930'. Sandfraced with 10,000 gallons and 10,000# sand. Results: Well making estimated 30 thousand mcf gas per day with 50 barrels distillate. Completed. T.D. is 3294'.

RECEIVED
DEC 31 1955
JAL OFFICE

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **R. OLSEN**
Address **Drawer "Z", Jal, N. M.**
2811 Liberty Bank Bldg.
Oklahoma City, Oklahoma

By *R. Olsen*
T. *Monerae Cummings*