

NMOCC

Form 9-331a
(Feb. 1951)

(SUBMIT IN TRIPLICATE)

Land Office Las Cruces

Lease No. LC 032581 b

Unit WIFU

X			

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
1957 OCT 1 AM 10:10

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Subsequent Report of Perforate and Sandfrace</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Sholes B-30

September 30, 1957

Well No. 2 is located 660 ft. from N line and 500 ft. from EW line of sec. 30

NW/4 Sec. 30 (1/4 Sec. and Sec. No.) 25 (Twp.) 37E (Range) T42N (Meridian)

Jalmat (Field) Leon (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 3057 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Before workover: TD Bolo 3050', PB 2898', 9', elev 3057'. Pay Yates 2765-2898'. Casing point 5 1/2" at 3049'. Perf 2756-2898'. SIP 221'. Monthly average production 680 MCF.

Work done: Killed well, perf 5 1/2" casing 2765-2785'. Set bridge plug at 2800', packer at 2740'. Treated interval with 500 gals acid, sandfraced with 8000 gals crude with 1/2 lb sand and 0.1# Adomite per gal. Pulled bridge plug and packer. Well failed to build up pressure. Shut in.

After workover: TD Bolo 3050', PB 2898', 9', elev 3057'. Pay Yates 2765-2898'. Casing point 5 1/2" at 3049'. Perf 2765-2898'. TSD. Workover started 7-5-57, completed 7-9-57, tested 7-9-57.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address P. O. Box 68

Lunice, New Mexico

By W. H. ...

Title District Superintendent