

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Anderson-Prichard Oil Corp.  
(Address)

LEASE Dabbs WELL NO. 1 UNIT L S 34 T 25-S R 37E

DATE WORK PERFORMED June 18, 1957 POOL Crosby Devonian

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

**On June 18, 1957, reached TD 520' and set 13 3/8" OD casing at 511' w/500 sacks cement by Halliburton process. Cement circulated to surface. WOC 48 hours and tested casing with 1000# pressure for 30 minutes. Casing tested O.K.**

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

\_\_\_\_\_

\_\_\_\_\_

Oil Production, bbls. per day

\_\_\_\_\_

\_\_\_\_\_

Gas Production, Mcf per day

\_\_\_\_\_

\_\_\_\_\_

Water Production, bbls. per day

\_\_\_\_\_

\_\_\_\_\_

Gas-Oil Ratio, cu. ft. per bbl.

\_\_\_\_\_

\_\_\_\_\_

Gas Well Potential, Mcf per day

\_\_\_\_\_

\_\_\_\_\_

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

Name E. Prichard

Title "

Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name R. W. Manny

Position District Engineer

Company Anderson-Prichard Oil Corp.