

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE O. L. C.

JUL 17 11 53 AM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

ILLEGIBLE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name W. Dollarhide Drinkard Unit
2. Name of Operator Skelly Oil Company	8. Farm or Lease Name W. Dollarhide Drinkard Unit
3. Address of Operator P. O. Box 730 - Hobbs, New Mexico 88240	9. Well No. 3
4. Location of Well UNIT LETTER D 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 19 TOWNSHIP 24S RANGE 38E NMPM.	10. Field and Pool, or Wildcat Dollarhide Tubb-Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) Unknown	12. County Lea

16.



Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Convert to water injection	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) Move in and rig up pulling unit.
- 2) Pull rods and tubing.
- 3) Run tubing and set packer.
- 4) Rig down and connect to injection system.
- After Reservoir begins to pressure up, then:
- 5) Rig up pulling unit and pull tubing and packer.
- 6) Run tubing with bit and clean out to T. D.
- 7) Pull tubing and bit.
- 8) Run tubing and set packer.
- 9) Fill annulus with inhibited fluid.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE District Production Mgr.	DATE 7-15-69
APPROVED BY 	TITLE SUPERVISOR DISTRICT 1	DATE JUL 18 1969
CONDITIONS OF APPROVAL, IF ANY:		