

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPlicate*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-1086

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME
WEST DOLLARHIDE
DRINKARD UNIT

8. FARM OR LEASE NAME

9. WELL NO.

50

10. FIELD AND POOL, OR WILDCAT

DOLLARHIDE TUBB DRINKARD

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SECT 31, T-24S, R-38E

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

3135' D.F.

12. COUNTY OR PARISH

LEA

13. STATE

NEW MEXICO

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☒
☐

REPAIRING WELL

☐
☐
☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. ON JULY 19, 1989 MIRU. PULL RODS AND PUMP. POH. RAN 4 1/4" BIT. TAG FILL G 6517'.
2. CLEANED OUT SCALE FROM 6517' TO 6551'; DRILLED WIPER PLUG 6551'. DRILLED CEMENT FROM 6552 TO 6576, NEW PBTD. POH.
3. PERFORATED DOLLARHIDE TUBB DRINKARD POOL w/2SPF AT 6385-87, 6390-99, 6409-11, 6449-50, 6473-77, 6498-6513 AND 6518-6524, 92 HOLES. TIH w/PKR.
4. TEST TUBING TO 5000 PSI. SET PKR AT 6300'. ACIDIZED DOLLARHIDE TUBB DRINKARD PERFORATIONS (6385'-6524') w/7500 GALLONS 15% NEFE HCL ACID w/170 BALLSEALERS. DID NOT BALL OUT, AVE RATE 3.5 BPM, MAX PRESS 2300 PSI, MIN PRESS 1600 PSI.
5. SQUEEZED 2 DRUMS SCALE INHIBITOR MIXED IN 30 BBLS FRESH WATER AND FLUSHED w/150 BBLS FRESH WATER.
6. TOH w/PKR AND WORKSTRING. TIH w/PRODUCTION EQUIPMENT.
7. PLACED WELL ON TEST JULY 25. WELL POTENTIALLED AT 9:30 A.M., AUGUST 2, 1989. 24HR TEST, PMP 33 OIL 11 WTR 11.5 MCF/D, GOR 348, GRAVITY 37.6 @ 60°F, 1 1/4" BORE PMP, 74" STROKE, 10.4 SPM, PRODUCING FROM DOLLARHIDE TUBB DRINKARD POOL.

18. I hereby certify that the foregoing is true and correct

SIGNED

David E. Glass

TITLE

AREA SUPERINTENDENT

DATE

AUG 3 1989

(This space for Federal or State Office use)

APPROVED BY

DAVID E. GLASS

TITLE

DATE

CONDITIONS OF APPROVAL IF ANY:

CARLSON, S. J. 1989 *See Instructions on Reverse Side