

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87801

Form O-103
Revised 11-1-75

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U. I. G. I.	
LAND OFFICE	
OPERATOR	

0+6-NMOCD-Hobbs 1-Mr. J.A. - Midland
1-File 1-Laura Richardson-Midland
1-Engr Jim 1-BB
1-Foreman CK 1-JA

1. Indicate Type of Notice	
State ☐ Fee ☒	
2. Indicate Type of Notice	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CEASE OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT (FORM O-101) FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name West Dollarhide Queen Sand Unit
2. Name of Operator Getty Oil Company	8. Field and Pool, or Wildcat West Dollarhide Queen Sand Unit
3. Address of Operator P.O. Box 730, Hobbs, NM 88240	9. Well No. 35
4. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 1650 FEET FROM THE East LINE, SECTION 31 TOWNSHIP 24S RANGE 38E N.M.P.M.	10. Field and Pool, or Wildcat Dollarhide Queen
15. Elevation (Show whether DF, RT, CR, etc.) 3125' DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒	ALTERING CASING ☐
COMMENCE DRILLING OPS. ☐	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐	
OTHER ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1/17/84 Rig up Gene Well Service. Pull rods & pump. Pumped 50 bbls water down tbq. Circ. oil out of csg.
- 1/18/84 Tag bottom with tbq. Pulled tbq. Top of fill @ 3634'. 7" csg 3666', TD 3760'. Perfs 3622' to 3663' (126') fill.
- 1/19/84 Ran 6 1/8" bit on 4 - 3 1/2" DC & tested 2 3/8" tbq in hole. Tagged fill @ 3632'. Picked up to 3589'. Rigged up ABC.
- 1/20/84 Tag fill @ 3632'. Cleaned out bridges & fill - iron sulfide, scale and formation to 3750'. (118') quit drilling started locking up. Circ. out. Rig down. TOH.
- 1/21/84 TIH w/ prod. string, S.N. @ 3588.62 top 115 jts 2 3/8" tbq. KB. Left tbq swinging @ 3589.72, nipped up tree ran pump 2 3/8 x 1 1/2 x 12'. Put well on pump. Rigged down.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE Area Superintendent DATE January 27, 1984

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

FEB 1 1984

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: