

Page 2

C-103

West Dollarhide Drinkard Unit No. 43

- 13) Drilled out cement 6114-6420'. Tested squeeze perforations 6180-6426' with 1500# for 15 minutes; held OK.
- 14) Drilled out bridge plug at 6470' and cleaned out to 6834'.
- 15) Reran 2-3/8" OD tubing with packer set at 6483'.
- 16) Loaded casing annulus behind tubing with water treated with inhibitors.
- 17) Hooked well to injection system and resumed injecting water into the Drinkard and Abo formations through 5-1/2" OD casing perforations 6584-6690' and open-hole section 6715-6834'.