

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-105  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	E-158-3
7. Unit Agreement Name	
8. Field or Lease Name	New Mexico #827 State NCT-10
9. Well No.	2
10. Field and Pool, or Well Unit	Justis Blinbry
12. County	Lea

SUNDRY NOTICES AND REPORTS ON WELLS	
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - FORM C-101 FOR SUCH PROPOSALS.	
OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
1. Name of Operator	TEXACO Inc.
2. Address of Operator	P. O. Box 728, Hobbs, New Mexico 88240
3. Location of Well	UNIT LETTER N 990 FEET FROM THE South LINE AND 1978 FEET FROM West 2 SECTION 25-S RANGE 37-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)	3151' DF


Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pull pmping equipment.
2. Run REP & Packer on 1-1/2" Dn1 pipe & locate casing leak.
3. Set RBP @ 5000'.
4. Dump 10' sand on REP.
5. Set packer above casing leak & squeeze below packer with 100 sacks cement.
6. Rig up reverse unit and drill out cement and clean out sand.
7. Run pumping equipment and return to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED		TITLE	Asst. Dist. Supt.	DATE	October 24, 1972
APPROVED BY	Orig. Signed by Joe D. Ramey	TITLE	Dist. I, Supv.	DATE	
CONDITIONS OF APPROVAL, IF ANY:					