

**APPROVED**

COPY TO O. C. C.


Budget Bureau No. 42-R358.4.  
Approval expires 12-31-60.Form 9-331a  
(Feb. 1961)

FEB 26 1963

(SUBMIT IN TRIPLICATE)

Land Office **Las Cruces**Lease No. **060944**

Unit \_\_\_\_\_

E. W. STANDLEY  
DISTRICT ENGINEER

UNITED STATES

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

MAR 5 AM 6 06

**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<b>Commencing Drilling Operations</b>	<input checked="" type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 25, 1963

**Langlie Federal**Well No. **"A" #2** is located **2310** ft. from **[N]** line and **1650** ft. from **[E]** line of sec. **14****SW/4 NE/4 Sec. 14**  
(1/4 Sec. and Sec. No.)**25-S**  
(Twp.)**37-E**  
(Range)**N.M.M.**  
(Meridian)**Justis Blinberry**  
(Field)**Lee**  
(County or Subdivision)**New Mexico**  
(State or Territory)The elevation of the derrick floor above sea level is **3120** ft.**DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded well with Rotary tools at 6:30 P.M. 2/16/63. Drilled 12-1/4" hole to 940' S.M. Ran 29 jts of 8-5/8" O.D. 2 1/2" J-55 ST&C casing, guide shoe and float collar = 919.61'. Set at 929.61' (R&B). Halliburton cemented w/520 sx Incor neat cement containing 2% Ca Cl<sub>2</sub>. Cement circulated to surface. Plug down at 1:30 P.M. 2/18/63. WOC 22 1/2 hours. Tested 8-5/8" casing to 970' for 30 min. Held O.K. Job complete at 1:00 P.M. 2/19/63.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **The Atlantic Refining Company**Address **P.O. Box 1978****Roswell, New Mexico**By *Ed. L. Lutes*Title **District Drilling Supervisor**