

HOBBS

MAY 16 1963

(SUBMIT IN TRIPLICATE)

Land Office **Las Cruces**Lease No. **LC-060941**

Unit _____

		X

E. W. STANLEY
DISTRICT SUPERVISOR

UNITED STATES

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

MAY 15 1963

SUNDRY NOTICES AND REPORTS ON WELLS
HOBBS, NEW MEXICO

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	Completion X
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 7

19 63

Langlie Federal "B"

Well No. **2** is located **890** ft. from **[N]** line and **1980** ft. from **[E]** line of sec. **14**

NW/4 NE/4 Sec. 14

(1/4 Sec. and Sec. No.)

25-S

(Twp.)

37-E

(Range)

N.M.P.M.

(Meridian)

Justis-Blinebry

(Field)

Lea

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is **3132** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 7-7/8" hole to 5674' T.D. Schlumberger ran GR-Sonic and Laterolog surveys. Ran 183 jts. 4 1/2" O.D. 9.5# and 11.6# J-55 casing and float equipment=5662.97'. Set at 5674.00' RKE. Halliburton cemented w/424 sx Incoor cement containing 8% gel and 2% Ca Cl. Tailed in w/250 sx Incoor neat. Plug down at 2:00 AM 4/30/63. Top of cement by temperature survey at 2250'. WOC 39 hrs. Tested 4 1/2" casing to 1800'. Held O.K. and job complete at 6:00 PM 5/1/63. Perforated Blinebry zone 5131-36', 5143-49', 5153-60', 5179-83' and 5202-29' (Sehl.) w/4 JSPP. Treated perms w/20,000 gallons of lease crude containing 24,000# of 20/40 sand. Preceded frac job w/1000 gallons mud acid and 1000 gal. 15% LSTNE acid. Fraced in two stages. Ran 2" tubing and packer for completion.

I understand that this plan of work must receive approval in writing by the

Company **The Atlantic Refining Company**Address **P.O. Box 1978****Roswell, New Mexico**

ILLEGIBLE

By

*E. W. Stanley*Title **District Drilling Supervisor**