



APPROVED COPY TO O. C. C.

3D-025-20308

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

1963 (SUBMIT IN TRIPPLICATE)

Land Office Las Cruces

Lease No. LC-060941

Sheet 39

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Langlie Federal "A" April 29, 1963
Well No. 2 is located 390 ft. from N line and 1950 ft. from E line of sec. 14
NW/4 NE/4 Sec. 14 25-6 37-2 N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Justis-Elisabry Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3132 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Moved in rotary tools and spudded well at 12:30 P.M. 4/15/63. Drilled 12-1/4" hole to 955'. Ran 30 fts. 8-5/8" OD 24 J-55 ST&C casing=933.83'. Set at 945.53' RKB. B. J. Service cemented w/520 sax Incor neat cement containing 2% Ca Cl. Plug down at 6:45 P.M. 4/16/63. Cement circulated. WOC 22 hrs. Tested 8-5/8" casing to 1040' for 30 min. Held O.K. and job complete at 5:30 P.M. 4/17/63.

ILLEGIBLE

I understand that this plan of work must receive approval in writing

mmenced.

Company The Atlantic Refining Company

Address P.O. Box 1978

Roswell, New Mexico

By

[Signature]

Title District Drilling Supervisor