Form 9-331a		H: 1get Bureau No. 42-R358.4. m Approved.					
(Feb. 1951)	(SUBMIT IN TRIPLICATE)	Land Office Las Cruces					
		LC-032874-A					
	DEPARTMENT OF THE INTERIOR						
	GEOLOGICAL SURVEY	5 PH 3 38					
X	[40C DF0						
SUNDRY NOTICES AND REPORTS ON WELLS							

NOTICE OF INTENTION TO DRILL			SUBSEQUENT RE	PORT	OF WATER SH	UT-OFF		
NOTICE OF INTENTION TO CHANGE PLANS.	·		SUBSEQUENT RE	PORT	OF SHOOTING	OR ACIDIZING.		
NOTICE OF INTENTION TO TEST WATER SH	IUT-OFF	X	SUBSEQUENT RE	PORT	OF ALTERING	CASING		
NOTICE OF INTENTION TO RE-DRILL OR R	EPAIR WELL		SUBSEQUENT RE	PORT	OF RE-DRILLI	NG OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIE	DIZE		SUBSEQUENT RE	PORT	OF ABANDON	MENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING			SUPPLEMENTARY WELL HISTORY					
NOTICE OF INTENTION TO ABANDON WELL								
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)								
G. L. Erwin "a"		\mathbf{T}	EXACO Ind	ر. (P.O. 1	3ox 728		
Lease No. 41696		Ħ	obbs, Neu	N M	exico	Decembe	r 5 1	0 62
-								7
Well No3 is located990_ft. from $\begin{cases} XNX \\ S \end{cases}$ line and990_ft. from $\begin{cases} XEX \\ W \end{cases}$ line of sec35								
SW/4, SW/4, Sec. 35 (1/4 Sec. and Sec. No.)	24-S	37	-E 1	IMPI	M			
(14 Sec. and Sec. No.)	(Twp.)	(Rang	3e)	(M				
* (Field)	Lea					Mexico		
			division)	*	North	tate or Territory) JUSTIS	(Bline	abry)
	1 1	۰ ،	Unknown		North	Justis	Devor	nian
The elevation of the derrick floor above sea level i			s ft.			Justis		Drinkard
	DETA	ILS	OF WORK		NOT UIT	0 40 010	(1000	Di mina a
DETAILS OF WORK								
(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement- ing points, and all other important proposed work)								
		T	D - 314'					

Spudded 15" hole 10:00 P.M., November 29, 1962.

MINY A GO THE

Ran 304' of 11-3/4'' OD casing (23.72 Lb.-spiral weld) and cemented at 314'. Cement with 275 sx Regular Neat. Cement circulated. Plug at 275'. Job complete 7:00 P.M., November 30, 1962.

Tested 11-3/4" OD casing with 600 psi for 30 minutes from 9:00 to 9:30 P.M., December 1, 1962. Tested ok. Drilled cement plug and retested with 600 psi for 30 minutes from 11:00 to 11:30 P.M., December 1, 1962. Tested ok. Job complete 11:30 P.M., December 1, 1962.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations ma

Company	TEXACO INC.	
Address	P. O. Box 728	$\langle I \rangle$
Hobbs	, New Mexico	By Alins
		Title Assistant District Supt.
		CPO 014074