

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIP
(Other instructions
verse side)

TE
re-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032592 (a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C.C. Fristoe "A" NCT-2

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

*See below

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 3, T-25-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

HOBBS 37100' O.C.C.
FEB 4 1 30 PM '64

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.
At surface

Well located 330' from the North Line, and 330' from the East
Line of Section 3, T-25-S, R-37-E, Lea County, New Mexico

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3184' (D. F.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 3500'
13 3/8" O. D. Casing Cemented at 268'

Ran 3490' of 9 5/8" O. D. Casing, 32.00 LB., H-40, NEW, and cemented at 3500' with DV tool set at 3199'. Cement first stage with 150 Sx. Class "C" with 4% gel, 5% salt and 25 lb. Gilsonite per sx, circulated. Cement second stage with 700 Sx. TLW. Job complete 9:35 P. M. February 2, 1964.

Tested 9 5/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 7:15 P. M. to 7:45 P. M. February 3, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1500 P. S. I. from 9:45 P. M. to 10:15 P. M. February 3, 1964. Tested O. K. Job complete 10:15 P. M. February 3, 1964.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Raymond

TITLE

Assistant District
Superintendent

DATE

February 4, 1964

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side