

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

COPY TO O. C. C.

SUBMIT IN TRIPlicate  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032592 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C.C. Fristoe "b" NCT-2

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 35, 24-S, R-37-E

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

1980' from the North Line, and 1979' from the East Line of Section 35, T-24-S, R-37-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Unknown

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth - 249'  
Spudded 15" Hole 8:00 A. M. June 5, 1964.

Ran 240' of 11 3/4" O. D. Casing, 23.72 LB, Spiral Weld, NEW, and cemented at 249' with 350 Sx. regular cement with 2% CACL. Cement Circulated. Plug at 219'. Job complete 5:45 A. M. June 6, 1964.

Tested 11 3/4" O. D. Casing for 30 minutes with 600 P. S. I. from 7:00 P. M. to 7:30 P. M. June 7, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P.S.I. from 8:30 P. M. to 9:00 P. M. June 7, 1964. Tested O. K. Job complete 9:00 P. M. June 7, 1964.

18. I hereby certify that the foregoing is true and correct

SIGNED

*E. P. Raymond*

TITLE

Assistant District Superintendent

DATE June 9, 1964.

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

JUN 12 1964

\*See Instructions on Reverse Side  
J. J. GORDON  
ACTING DISTRICT ENGINEER