

30-025-2125 8

COUNTY LEA FIELD Justis, North STATE N.M.

OPR TEXAS PACIFIC OIL COMPANY MAP

2 Langlie "B"

Sec. 11, T-25-S, R-37-E CO-ORD

2310' fr N Line & 990' fr E Line of Sec.

Spud 6-7-64 CLASS EL 3144'

Comp 7-24-64 (B & T-D) FORMATION DATUM FORMATION DATUM

CSG & SX - TUBING LOG: Yates 2391

8 5/8" 920' 300 Queen 3060

5 1/2" 6175' 825 Glor 4678

Padd 4868

Bli 5045

Tubb 5789

LOGS EL GR RA IND HC A Drkd 5988

TD 6175', PBD 6165'

IP Blinebry Perfs 5249-5698' Flwd 55 BOPD. Pot. Based on 24 hr test thru 8/64" chk., TP 1100#, CP 850#, gravity 38.

IP Tubb-Drinkard Perfs 5834-6146' Flwd 80 BOPD. Pot. Based on 24 hr test thru 10/64" chk., TP 950#, CP Pkr, Gravity 39.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. PROP DEPTH 6175' TYPE
DATE

F.R. 6-4-64; Oper's Elev. 3144' DF
PD 6175' - Blinebry & Tubb-Drinkard
6-8-64 TD 920', WOC.
6-15-64 Drlg. 3890' dolo. & lm.
6-22-64 Drlg. 5507' lm.
6-29-64 TD 6175', PBD 6165', prep to perf.
7-6-64 TD 6175', PBD 6165', prep to Re-Ac. & Frac.
Perf (Drinkard) @ 6019', 6029', 6040', 6048',
6055', 6066', 6086', 6097', 6103', 6111', 6122',
6130', 6146' W/1 SPI.
Ac. 250 gals.
Frac 20,000 gals oil + 20,000# sd. & sanded out.
Swbd load + 40 BNO.
7-13-64 TD 6175', PBD 6165', flwg load.
Re-Ac. 1000 gals.
Re-Frac 14,000 gals oil + 14,000# sd. (6019-6130').
Perf (Tubb) @ 5834', 5845', 5877', 5884', 5904',
5920', 5935', 5965', 5976', & 5988' W/1 SPI.

7-13-64 - cont. -
Set BP @ 6002'.
Ac. 1750 gals.
Frac 20,000 gals oil + 10,000# sd. (5834-5988')
Pulled BP @ 6002'.
Flwd 250 BLO/24 hrs thru 3/4" chk., TP 100#,
CP 500#. (5834-6146') (-110 BLO).
7-20-64 TD 6175', PBD 6165', tstg.
Set BP @ 5720'
Perf (Blinebry) @ 5249', 5354', 5364', 5423',
5432', 5505', 5520', 5527', 5552', 5572',
5605', 5611', 5637', 5688', 5698' w/1 SPI
Ac. 3000 gals.
Frac 30,000 gals oil + 31,655# sd. (5249-5698')
Flwd load + 200 BNC.

7-27-64 TD 6175', PBD 6165', COMPLETED.
Pulled BP @ 5720'.
(Holding for tops)
8-3-64 TD 6175', PBD 6165', Completion Reported.