

Flow Time	1st Min. 60	2nd Min.	Date	10-20-64	Ticket Number	415252
Closed in Pres. Time	1st Min. 31	2nd Min.	Kind of Job	OPEN HOLE TEST	Halliburton District	HOBBS
Pressure Readings	Field	Office Corrected	Tester	BOONE	Witness	MR. FRENCH
Depth Top Gauge	3244 Ft.	YES Blanked Off	Drilling Contractor	LEAHERWOOD DRILLING		
BT. P.R.D. No.	74	12 Hour Clock	Elevation		Top Packer	
Initial Hydro Mud Pressure	1721	1710	Total Depth	3251	Bottom Packer	3212
Initial Closed in Pres.			Interval Tested	39	Formation Tested	QUEENS
Initial Flow Pres.	43	1	Casing or Hole Size	7 13/16	Casing Perfs.	Top Bot.
Final Flow Pres.	65	1	Surface Choke	5/8	Bottom Choke	3/4
Final Closed in Pres.	131	146	Size & Kind Drill Pipe	4 1/2 F.H.	Drill Collars Above Tester	2 1/2 558'
Final Hydro Mud Pressure	1699	1696	Mud Weight	10.1	Mud Viscosity	36
Depth Con. Gauge			Temperature	88	Anchor Size & Length	ID 3 OD 5 3/4 X 35
BT. P.R.D. No.			Depths Meas. From	R.T.	Depth of Tester Valve	3193 Ft.
Initial Hydro Mud Pres.			Cushion	NONE	Depth Back Pres. Valve	
Initial Closed in Pres.			Recovered	95 Feet of		
Initial Flow Pres.	1		Recovered	Feet of		
Final Flow Pres.	1		Recovered	Feet of		
Final Closed in Pres.			Recovered	Feet of		
Final Hydro Mud Pres.			Oil A.P.I. Gravity		Water Spec. Gravity	
Depth Bot. Gauge	3248 Ft.	YES Blanked Off	Gas Gravity		Surface Pressure	0 psi
BT. P.R.D. No.	35	12 Hour Clock	Tool Opened	6:45 P.M.	Tool Closed	8:15 P.M.
Initial Hydro Mud Pres.	1718	1705	Remarks	Tool opened with weak blow-increasing to fair in 5 minutes which lasted throughout test. Gas to surface in 59 minutes-amount too small to measure.		
Initial Closed in Pres.						
Initial Flow Pres.	42	1				
Final Flow Pres.	74	1				
Final Closed in Pres.	149	150				
Final Hydro Mud Pres.	1696	1697				

FORMATION TEST DATA

OISEN STEWART

Well No.

Test No.

OISEN OIL COMPANY

Lease Owner/Company Name

JUSTIS

County LEA

State NEW MEXICO

OKLAHOMA CITY

Drill Bit